

St. Croix County Highway Facility

Four Month Rolling Milestone Schedule

July 17th, 2018

Previous month:

- The mass earthwork and site grading is approx. 80% - 85% complete.
- The site utilities is approx. 65% - 70% complete with the all the utilities connected to the main services.
- Concrete footings of the main building are 95% complete.
- The permanent electrical underground service line and transformer has been installed.
- Production of precast wall panels, precast roof joists and precast floor plank has been ongoing.
- Pre-engineered metal building has been delivered to the site.

Current Operations:

- Earthwork and site utilities continue weather permitting.
- Currently 90% completed with the Metal Building soil correction and backfill.
- Finishing concrete footings of the main building weather permitting and start the footings on the salt storage building.
- Precast wall panel installation begins next week.

Future 2 Months:

- Complete the footings and foundations at the salt storage building.
- Complete the footings and foundations at the metal building and begin the metal building erection.
- Complete load bearing masonry for precast at the main building.
- Complete precast wall panels, double tees, and plank installation at the main building.
- Production of the precast wall panels and plank at the salt storage building.
- Structural steel beams and columns are in production. Roof Joists and deck begins in late Aug/ early Sept.
- Begin the roof blocking and roof installation in late Sept.
- Complete the mass earthwork and site utilities.

YouTube Site Video: <https://youtu.be/FJat7X8fUDg>



Photo of the footings being formed at the main building. Photo taken June 7th.



Photo of soil correction at the metal building. Photo taken June 21st.



Photo of the footings being formed at the car wash bay of the maing building. Photo take June 28.



Photo of the footings that the main building. Photo taken June 28th.



Photo of the footings that the main building. Photo taken June 28th.



Photo of soil correction at the Metal Building. Photo taken July 10.



Photo of the precast wall panels in production. Photo taken July 13th.



Photo of the precast wall panels in production. Photo taken July 13th.