

St. Croix County Highway Facility

Four Month Rolling Milestone Schedule

September 7th, 2018

Previous month:

- The mass earthwork and site grading is approx. 95% complete.
- The site utilities is approx. 90% - 95% complete with the all the utilities.
- Site electrical and parking lot light poles are 90% complete.
- Precast wall and roof panels on the main building are 90% complete.
- Structural steel installation at the main building is ongoing.
- Concrete footings at the salt storage building are complete.
- Load bearing masonry walls are installed.
- Underground plumbing is ongoing in the main building and metal building.
- Metal Building soil correction and backfill is complete and footing dug.

Current Operations:

- Earthwork and site utilities continue weather permitting.
- Site electrical is ongoing.
- Finishing precast wall and roof panels on the main building weather permitting and start the precast at the salt storage building next week.
- Structural steel and roof joist/deck installation at the main building is ongoing.
- Underground plumbing is ongoing in the main building and metal building.
- Roofing of the main building is ongoing.
- Footings and foundations at the metal building is ongoing.

Future 2 Months:

- Complete the footings and foundations at the metal building and begin the metal building erection.
- Complete the installation of the precast wall panels and plank at the salt storage building.
- Complete the installation of the structural steel and roof joist/deck.
- Complete the roofing of the main building and salt storage building.
- Start underground plumbing and electrical in the main building and salt storage buildings.
- Start pour interior concrete slab on grade.
- Start interior mechanical and electrical rough-ins.
- Complete the mass earthwork and site utilities.
- Start the asphalt paving that can be completed this fall. More paving will take place next spring.
- Get ready for winter!



Photo of precast installation at the welding bay of the main building.



Photo of structural steel and joist/decking at the office area of the main building.



Photo of structural steel and joist/decking at the vehicle storage area of the main building.



Photo of concrete footings at the salt storage building.



Photo of roofing in progress over the maintenance bay of the main building.