

St. Croix County Highway Facility

Four Month Rolling Milestone Schedule

October 30th, 2018

Previous month:

- The mass earthwork and site grading is complete with only minor touch ups remaining.
- The site utilities is complete with only minor touch ups remaining.
- Site electrical and parking lot light poles are 95% complete.
- Precast wall and roof panels on the main building and salt shed are complete.
- Structural steel installation at the main building is 95% complete.
- Concrete footings and slab on grade at the metal building are 80% complete.
- Underground plumbing and electrical is ongoing in all 3 buildings.
- The fuel island construction has started.
- The roof is complete on the salt shed and 60% complete on the main building

Current Operations:

- Earthwork is placing parking lot base in preparation for asphalt paving.
- Site electrical is wrapping up.
- The last of the roof joist/deck installation and detailing at the main building is ongoing.
- Underground plumbing and electrical is ongoing in the main building and metal building.
- Roofing of the main building is ongoing.
- Footings and foundations at the metal building lean-to is ongoing.
- Exterior concrete curbs, sidewalks and stoops are being installed ahead of paving.
- Pouring the interior slab on grade in the salt shed.

Future 2 Months:

- Complete the footings and foundations at the metal building and begin the metal building erection.
- Complete the installation of the structural steel and roof joist/deck.
- Complete the roofing of the main building.
- Install the skylight and windows.
- Underground plumbing and electrical in the main building and salt storage buildings.
- Pour interior concrete slab on grade.
- Start framing interior walls and interior masonry.
- Interior mechanical and electrical rough-ins.
- Start the asphalt paving that can be completed this fall. More paving will take place next spring.
- Get ready for winter!

YouTube Site Video take 10/24/18: <https://youtu.be/pac0GWtk1Pw>



Photo of the early morning pour of the slab on grade at the metal building.



Photo of overhead door stoops being ready to pour at the main building.



Photo of parking lot being prep'd for asphalt paving and topsoil being spread being the curbs.



Photo of the last precast panels being set.



Photo of inside of the office/sign shop area in the main building.