

St. Croix County Highway Facility

Four Month Rolling Milestone Schedule

April 16th, 2019

Previous month:

- The metal building erection is complete.
- Salt shed is enclosed with concrete floors poured.
- Interior mechanical, fire protection and electrical rough-ins are 99% complete.
- Overhead door installation is 99% complete.
- All interior slab on grade concrete is poured.
- Roofing is complete.
- Interior painting is in progress.
- Vehicle lifts are complete.

Current Operations:

- Painting is ongoing.
- Finish fixtures and devices for mechanical, fire protection and electrical throughout all three building are being installed.
- Flooring and ceilings are being installed.
- Interior office storefront glass and doors are being installed.
- Doors and hardware is being installed.
- Casework is being installed.
- Overhead crane is being installed.
- Carwash system is being installed.
- Fuel island system is being installed.
- Low voltage and security systems are being installed

Future 1+ Month:

- Complete auxiliary rooms in the cold storage.
- Finish painting, flooring and casework.
- Start-up and test/balance mechanical equipment.
- Complete the installation of the specialty systems, overhead crane, scale, car wash, brine and fueling system.
- Earthwork is placing parking lot base only when conditions allow.
- Complete asphalt paving, remaining site concrete and fencing as weather allows.
- Final clean of the buildings.
- Punchlist and Owner equipment training

YouTube Site Video take 4/15/19: <https://www.youtube.com/watch?v=foIB2-j4mYw&list=PL2iXzmx-XO2QzKDxVXzfgsSnDtXPC7Qvz&index=6>



Photo of the exterior of the main building.



Photo of the parts storage room in the main building.



Photo of the maintenance bay of the main building.



Photo of the fluids room in the main building.

